

ISOLATION VALVE INSPECTION CHECKLIST

Record No: INSP-XV203-2025-Q2

|                                                  |                                                          |  |
|--------------------------------------------------|----------------------------------------------------------|--|
| <b>Asset Tag</b><br>XV-203                       | <b>Inspection Date</b><br>12-May-2025                    |  |
| <b>Location</b><br>Production Line 3, Section 2  | <b>Inspector</b><br>Ananya Iyer, Reliability Engineer    |  |
| <b>Checklist Item</b>                            | <b>Result</b>                                            |  |
| Valve operable through full stroke               | Pass                                                     |  |
| No external leakage at packing/gland             | Pass                                                     |  |
| Actuator function test (if applicable)           | Pass                                                     |  |
| Tag/label legible and correctly matched to P&ID; | Pass                                                     |  |
| Isolation boundary integrity (no bypass creep)   | Pass                                                     |  |
| Corrosion / external condition of body           | Satisfactory - minor surface corrosion, within tolerance |  |

Overall Result

PASS. Next inspection due 12-Nov-2026 (18-month interval per site isolation-device inspection policy).

Sign-Off

|                                                      |                                                |
|------------------------------------------------------|------------------------------------------------|
| <b>Inspector</b><br>Ananya Iyer (signed 12-May-2025) | <b>Approved By</b><br>Vikram Desai, Shift Lead |
|------------------------------------------------------|------------------------------------------------|