

PERMIT TO WORK

Permit No: PTW-2026-0714

Date Issued 15-Jul-2026	Valid From / To 15-Jul-2026 06:00 / 15-Jul-2026 18:00 (single shift)
Work Location Production Line 3, Section 2	Work Description Isolation for replacement of Valve V-247

Permit Type (tick applicable)

☒ Cold Work / Isolation	☐ Hot Work	☐ Confined Space Entry	☐ Electrical Isolation
---	-----------------------------------	---	---

Isolation Boundary

Device	Role	Status / Notes
XV-203	Primary isolation	Last inspected 12-May-2025; approaching 18-month interval (due 12-Nov-2026)
XV-204	Secondary bleed	Installed 2023; no failure history
PG-18	Local gauge bypass	UNVERIFIED FIELD FLAG (24-Jun-2026): may not be seating fully -- quarantined, not yet investigated

Regulatory Basis

Isolation and permit conditions per OISD-STD-105 (Work Permit System). Double-block-and-bleed isolation required for this pressure rating.

Hazards Identified / PPE Required

Residual hydrocarbon in line, stored pressure at gauge bypass. PPE: Helmet, safety shoes, hand gloves, boiler suit, face shield.

Sign-Off

Issuing Engineer Rohit Menon (signed 15-Jul-2026 05:40)	Shift Lead Co-Sign Vikram Desai (signed 15-Jul-2026 05:45)
---	--

Note: PG-18 deviation flag acknowledged by issuing engineer. Decision to proceed without physical re-verification of PG-18 documented separately by issuing engineer's discretion; accountability retained by signing authority.