

RAJGARH PETROCHEMICAL COMPLEX - WORK ORDER CLOSEOUT

Document WO-2026-0714-CO | RPC-U2-L1-EQ101 | Closed 16-Jul-2026

Work order:	WO-2026-0714
Asset tag:	EQ-101
Functional location:	RPC-U2-L1-EQ101
Description:	Centrifugal Feed Pump
Opened:	15-Jul-2026
Closed:	16-Jul-2026
Technician:	Suresh Yadav
Verified by:	Ananya Iyer, Reliability Engineer
Total downtime:	9.5 hours

1. WORK PERFORMED

Planned maintenance executed on EQ-101 at RPC-U2-L1-EQ101. Asset isolated and returned to service the following shift. Condition on strip-down was consistent with the seal inspection interval guidance issued under FP-SB-2026-20.

2. PARTS AND CONSUMABLES

Component FSL-2240B confirmed as the fitted revision. No superseded part numbers were drawn from stores for this work order.

3. INSTALLATION RECORD

Gland follower torque set to 47 N-m, within the qualified range and below the 55 N-m limit. Post-work run test completed with no exception raised.

4. RELIABILITY NOTE

Reliability engineering to fold the seal inspection interval of 5,000 operating hours into the planned maintenance schedule for EQ-101 at the next review.