

RAJGARH PETROCHEMICAL COMPLEX - WORK ORDER CLOSEOUT

Document WO-2026-0731-CO | RPC-U2-L2-EQ102 | Closed 16-Jul-2026

Work order:	WO-2026-0731
Asset tag:	EQ-102
Functional location:	RPC-U2-L2-EQ102
Description:	Centrifugal Feed Pump
Opened:	15-Jul-2026
Closed:	16-Jul-2026
Technician:	Suresh Yadav
Verified by:	Ananya Iyer, Reliability Engineer
Total downtime:	9.5 hours

1. WORK PERFORMED

Planned maintenance executed on EQ-102 at RPC-U2-L2-EQ102. Asset isolated and returned to service the following shift. Condition on strip-down was consistent with the bearing regreasing interval guidance issued under FP-SB-2026-21.

2. PARTS AND CONSUMABLES

Component FSL-2240B confirmed as the fitted revision. No superseded part numbers were drawn from stores for this work order.

3. INSTALLATION RECORD

Grease charge per bearing set to 18 grams, within the qualified range and below the 25 grams limit. Post-work run test completed with no exception raised.

4. RELIABILITY NOTE

Reliability engineering to fold the bearing regreasing interval of 2,400 operating hours into the planned maintenance schedule for EQ-102 at the next review.