

RAJGARH PETROCHEMICAL COMPLEX - WORK ORDER CLOSEOUT

Document WO-2026-0742-CO | RPC-U2-L3-EQ103 | Closed 16-Jul-2026

Work order:	WO-2026-0742
Asset tag:	EQ-103
Functional location:	RPC-U2-L3-EQ103
Description:	Centrifugal Feed Pump
Opened:	15-Jul-2026
Closed:	16-Jul-2026
Technician:	Suresh Yadav
Verified by:	Ananya Iyer, Reliability Engineer
Total downtime:	9.5 hours

1. WORK PERFORMED

Planned maintenance executed on EQ-103 at RPC-U2-L3-EQ103. Asset isolated and returned to service the following shift. Condition on strip-down was consistent with the coupling alignment tolerance guidance issued under FP-SB-2026-22.

2. PARTS AND CONSUMABLES

Component FSL-2240B confirmed as the fitted revision. No superseded part numbers were drawn from stores for this work order.

3. INSTALLATION RECORD

Cold alignment check interval set to 12 months, within the qualified range and below the 18 months limit. Post-work run test completed with no exception raised.

4. RELIABILITY NOTE

Reliability engineering to fold the coupling alignment tolerance of 0.05 mm parallel offset into the planned maintenance schedule for EQ-103 at the next review.