

RAJGARH PETROCHEMICAL COMPLEX - WORK ORDER CLOSEOUT

Document WO-2026-0755-CO | RPC-U1-HE301 | Closed 16-Jul-2026

Work order:	WO-2026-0755
Asset tag:	HE-301
Functional location:	RPC-U1-HE301
Description:	Shell and Tube Heat Exchanger
Opened:	15-Jul-2026
Closed:	16-Jul-2026
Technician:	Suresh Yadav
Verified by:	Ananya Iyer, Reliability Engineer
Total downtime:	9.5 hours

1. WORK PERFORMED

Planned maintenance executed on HE-301 at RPC-U1-HE301. Asset isolated and returned to service the following shift. Condition on strip-down was consistent with the tube bundle cleaning interval guidance issued under MHT-PB-2026-23.

2. PARTS AND CONSUMABLES

Component HE-3xx series confirmed as the fitted revision. No superseded part numbers were drawn from stores for this work order.

3. INSTALLATION RECORD

Channel cover bolt torque set to 210 N-m, within the qualified range and below the 240 N-m limit. Post-work run test completed with no exception raised.

4. RELIABILITY NOTE

Reliability engineering to fold the tube bundle cleaning interval of 18 months into the planned maintenance schedule for HE-301 at the next review.