

RAJGARH PETROCHEMICAL COMPLEX - WORK ORDER CLOSEOUT

Document WO-2026-0768-CO | RPC-U1-HE302 | Closed 16-Jul-2026

Work order:	WO-2026-0768
Asset tag:	HE-302
Functional location:	RPC-U1-HE302
Description:	Shell and Tube Heat Exchanger
Opened:	15-Jul-2026
Closed:	16-Jul-2026
Technician:	Suresh Yadav
Verified by:	Ananya Iyer, Reliability Engineer
Total downtime:	9.5 hours

1. WORK PERFORMED

Planned maintenance executed on HE-302 at RPC-U1-HE302. Asset isolated and returned to service the following shift. Condition on strip-down was consistent with the shell-side gasket replacement interval guidance issued under MHT-PB-2026-24.

2. PARTS AND CONSUMABLES

Component HE-3xx series confirmed as the fitted revision. No superseded part numbers were drawn from stores for this work order.

3. INSTALLATION RECORD

Gasket seating stress set to 55 MPa, within the qualified range and below the 70 MPa limit. Post-work run test completed with no exception raised.

4. RELIABILITY NOTE

Reliability engineering to fold the shell-side gasket replacement interval of every second opening into the planned maintenance schedule for HE-302 at the next review.